



NATIONAL ASSOCIATION OF POSTAL SUPERVISORS

National Headquarters
1727 KING STREET, SUITE 400
ALEXANDRIA, VA 22314-2753
(703) 836-9660

April 19, 2024

Board Memo 056-2024: Latest RPDC Presentation

Executive Board,

NAPS HQ has received from the USPS the latest update on RPDC sites under construction in accordance with the DFA plan.

Thank you and be safe.

NAPS Headquarters

**Jim Herrmann:
Sr. Director, Network
Transformation**

RPDC Update

Atlanta:

- MaRS Thruput
 - Exceeded 1 M packages in a day – target 1.1M
- Focus on:
 - Getting and Staying current - Service
 - Minimizing waiting time for trucks
 - LPC staffing / performance
- CTHO
 - Current with STC volume
 - MTE
- Restack:
 - N. Metro
 - Crown Rd
 - Macon
 - Augusta

RPDC Update

Portland:

- Ongoing Activities:
 - SIPS+ upgrade – complete
 - Installing HSTS – delayed 2 weeks
 - Finger Dock completion: 5/30
 - THS Insource: 6/24
 - Lines and Signs
 - Restack:
 - Medford
 - Eugene

RPDC Update

Charlotte:

- Ongoing Activities:
 - GE / GW started this week
 - Bid Creation: 60 additional positions
 - Continue restack of Mid C facility
 - Target date: 9/7
 - May require phasing in by 3 digit

RPDC Update

Chicago:

- Upcoming Activities:
 - 02/12/2024 – 40 weeks
 - Scaffolding installation above MaRS for duct work
 - Limiting MaRS Capacity
 - Continuing operations at Busse as needed
 - **May**
 - Final three Dock to Machine systems installed
 - July / August
 - USS-XL installation
 - Structured use of Busse during the interim

RPDC Update

Houston:

- Upcoming Activities:
 - Project moved to 8/24/24
- Employee Restrooms:
 - Temporary restrooms moved outside: 4/16
- Power
 - OB docks
 - Relocating temporarily effective: 4/22/24
- Parking
- Dock plates

RPDC Update

Indianapolis:

- Upcoming Activities:
 - Focus on E/W Initiative
 - 03/23/2024:
 - STC Moves from PSA – no issues
 - 04/01/2024
 - E/W starts – no issues
 - Volume projection:
 - 150K / day
 - 85K so far
 - 04/29/2024
 - Next round of new volume starting

RPDC Update

Boise:

- Upcoming Activities:
 - 04/26/2024
 - Ball decking complete
 - TBD
 - Insource THS
 - **07/13/24**
 - Operating Plan
 - Destinating – 0200
 - Outgoing 0600
 - Local Transportation Optimization

RPDC Update

Jacksonville:

- Continue work on the NDC infrastructure

RPDC Update

Greensboro:

- Project being redesigned
 - Increase package capacity

RPDC Update

Santa Clarita:

- Project on hold pending expansion

RPDC Update

Royal Palm:

- Project on hold

RPDC Update

Oklahoma City:

- Project on hold

STC Implementation Dates

- Nothing scheduled
- Focus on improving service in existing insourced sites

East / West Initiative

- Current Hub Sites:

- Atlanta
- NJ NDC
- Denver
- Salt Lake City / SF NDC
- Memphis
- West Valley
- Indianapolis
- Charlotte

- Potential Hubs:

- Dallas
- Omaha / Kansas City



East / West Initiative - Implemented

Date	Hub	Origin
4/8/24	Indianapolis	Atlanta RPDC
4/15/24	Charlotte	Akron OH / Pennwood Place PA
		Indianapolis IN MPA
	Atlanta RPDC	Albuquerque
		Sacramento CA 956

East / West Initiative - Planned

Date	Hub	Origin
4/22/24	Charlotte	Detroit MI NDC
		Harrisburg PA PSA
4/29/24	Indianapolis RPDC	Northwest Rochester NY P&DC
		Memphis TN MPA
		San Francisco P&DC
		San Jose CA P&DC
		Oakland CA P&DC

Thank you / Questions