



## NATIONAL ASSOCIATION OF POSTAL SUPERVISORS

*National Headquarters*  
1727 KING STREET, SUITE 400  
ALEXANDRIA, VA 22314-2753  
(703) 836-9660

July 11, 2024

### **Board Memo 097-2024: Latest RPDC Presentation**

#### **Executive Board,**

NAPS HQ has received from the USPS the latest update on RPDC sites under construction in accordance with the DFA plan.

Thank you and be safe.

NAPS Headquarters

**Jim Herrmann:  
Sr. Director, Network  
Transformation**

# RPDC Update

## Atlanta:

- MaRS Thruput
  - Exceeded 1 M packages in a day – target 1.1M
- Focus on:
  - Getting and Staying current - Service
  - Minimizing waiting time for trucks
  - LPC staffing / performance
- CTHO
  - All STC workload shifted to RPDC
  - MTE
- PARS/FPARS
- Restack:
  - N. Metro
  - Crown Rd
    - Crown Rd Annex / Peachtree: 07/13
  - Macon
  - Augusta

# RPDC Update

## Portland:

- Ongoing Activities:
  - SIPS+ upgrade – complete
  - HSTS – 5/3
  - Finger Dock completion: 5/30
  - **THS Insource: started 6/24**
  - Lines and Signs
  - Restack:
    - Medford
    - Eugene

# RPDC Update

## Charlotte:

- Ongoing Activities:
  - GE / GW: **Additional volume**
    - **135K starting July 1**
    - **Weekly increase for 4 weeks**
  - Bid Creation: 60 additional positions
  - Continue restack of Mid C facility
    - Target date: **TBD – post election**
    - May require phasing in by 3 digit

Date	Origin campus	Parcels	Trays	Tubs
Activated through 6/10 (latest activations)		94K	1.8K	0.3K
Upcoming activations				
1-Jul	Los Angeles CA P&DC	21K	-	-
1-Jul	Anaheim CA P&DF	16K	-	-
8-Jul	Industry CA P&DC	25K	-	-
8-Jul	Springdale OH Annex	16K	<0.1K	23
15-Jul	Indianapolis IN MPA	27K	1.3K	32
22-Jul	Washington DC NDC	28K	<0.1K	59
<b>Total volume activated in July</b>		<b>135K</b>	<b>1.4K</b>	<b>114</b>

*Additional activation details available in Go East / Go West activation plan in appendix*

# RPDC Update

## Chicago:

- Upcoming Activities:
  - 02/12/2024 – 40 weeks
    - Scaffolding installation above MaRS for duct work
      - 3 weeks behind schedule 11/15
        - **Only 3 days behind schedule**
      - Limiting MaRS Capacity
  - July / August
    - USS-XL installation
  - Structured use of Busse during the interim
  - **Install FRS**
    - **Remove APBS (MaRS rejects)**
  - **Finalizing Equipment and Layouts for LPCs**
  - **Determining staffing & bids: RPDC and LPCs**
  - **Installing a HOPS at Fox Valley - July**

# RPDC Update

## Houston:

- Upcoming Activities:
  - Mail move dates
    - L/F to South Houston – transition thru 8/24
    - OG Packages to North – TBD
    - 770, 772, 774 Dest to South - TBD
  - Employee Restrooms:
  - Power
    - OB docks
      - Relocating temporarily effective: 4/22/24
  - Determining finalized staffing & bids
  - Parking
  - Dock plates
  - N Houston:
    - Restack
    - DPS Schemes alignment with future state: 302 bins

# RPDC Update

## Indianapolis:

- Upcoming Activities:
  - Focus on E/W Initiative
    - 03/04/2024
      - E/W starts – no issues
      - Volume projection:
        - 150K / day
    - 04/29/2024
      - Next round of new volume starting
    - Additional 30K: 6/10
      - KCMO
      - Nashville
  - MaRS start up - November



# RPDC Update

## Boise:

- Upcoming Activities:
  - 04/26/2024
    - Ball decking complete
  - Insource THS
    - Delayed due to MH staffing
    - Will transition starting in July
  - 07/13/24
    - Operating Plan
      - Destinating – 0200
      - Outgoing 0600
    - Local Transportation Optimization

# RPDC Update

## Jacksonville:

- Continue work on the NDC infrastructure
- APPS being installed
- Mezzanine in place
  - Cancellations
  - OG Letters
  - OG Flats

# RPDC Update

## Arizona:

- New Facility
- Operations
  - GE GW
  - Similar to Indianapolis
  - Target date: Oct
- Equipment
  - Initially
    - 5 SIPS
    - HSTS
    - FRS
  - Future
    - Matrix – smaller version of a MaRS

# RPDC Update

## Greensboro:

- Project being redesigned
  - Increase package capacity

# RPDC Update

## Santa Clarita:

- Project on hold pending expansion

# RPDC Update

## Royal Palm:

- Project on hold

# RPDC Update

## Oklahoma City:

- Project on hold

# STC Implementation Dates

- Nothing scheduled
- Focus on improving service in existing insourced sites



# East / West Initiative

- Current Hub Sites:

- Atlanta GA / Seminole (Orlando)
- NJ NDC / Philadelphia PA NDC
- Denver CO
- Salt Lake City UT / San Fran NDC
- Memphis TN
- West Valley (Phoenix)
- Indianapolis IN
- Charlotte NC

- Potential Hubs:

- Dallas TX
- Omaha NE / Kansas City MO



# East / West Initiative

Date	Hub	Origin
6/10/24	Indianapolis RPDC	Kansas City MO P&DC
		Music City TN P&DC
July – see below	Charlotte	See below
TBD	Memphis (Trays/Tubs)	Existing sites

Date	Origin campus	Parcels	Trays	Tubs
Activated through 6/10 (latest activations)		94K	1.8K	0.3K
Upcoming activations				
1-Jul	Los Angeles CA P&DC	21K	-	-
1-Jul	Anaheim CA P&DF	16K	-	-
8-Jul	Industry CA P&DC	25K	-	-
8-Jul	Springdale OH Annex	16K	<0.1K	23
15-Jul	Indianapolis IN MPA	27K	1.3K	32
22-Jul	Washington DC NDC	28K	<0.1K	59
<b>Total volume activated in July</b>		<b>135K</b>	<b>1.4K</b>	<b>114</b>

*Additional activation details available in Go East / Go West activation plan in appendix*

Thank you / Questions