



NATIONAL ASSOCIATION OF POSTAL SUPERVISORS

National Headquarters
1727 KING STREET, SUITE 400
ALEXANDRIA, VA 22314-2753
(703) 836-9660

August 19, 2024

Board Memo 116-2024: Latest RPDC Presentation

Executive Board,

NAPS HQ has received from the USPS the latest update on RPDC sites under construction in accordance with the DFA plan.

Thank you and be safe.

NAPS Headquarters

**Jim Herrmann:
Sr. Director, Network
Transformation
08/15/24**

RPDC Update

Atlanta:

- Ongoing Activities
 - Restack:
 - N. Metro
 - Crown Rd
 - Crown Rd Annex / Peachtree: 07/20
- PEAK Season planning
 - Divert GEGW to Indianapolis
 - North Metro - Destinating
 - Peach Tree - Destinating

RPDC Update

Portland:

- Ongoing Activities:
 - Restack:
 - Medford
 - Eugene

RPDC Update

Charlotte:

- Ongoing Activities:
 - GE / GW: Additional volume
 - 135K starting July 1
 - Weekly increase for 4 weeks
 - Continue restack of Mid C facility
 - Target date: TBD – November
 - Employee Impacts
 - Retreat Rights

RPDC Update

Chicago:

- Upcoming Activities:
 - 02/12/2024 – 40 weeks
 - Scaffolding installation above MaRS for duct work
 - Back on track
 - Limiting MaRS Capacity
 - August/September
 - USS-XL installation
 - Structured use of Busse during the interim
 - **Install FRS (~~07/29/24~~) - Delayed**
 - **Remove APBS (MaRS rejects)**
 - Finalizing Equipment and Layouts for LPCs
 - Determining staffing & bids: RPDC and LPCs
 - Installing a HOPS at Fox Valley - July

RPDC Update

Houston:

- Upcoming Activities:
 - Mail move dates
 - Letters to South Houston – In Process
 - Flats to South Houston – In Process
 - OG Packages to North – 08/24/24
 - 770, 772, 774 Dest Packages to South – 08/24/24
 - Power – August 31st
 - Parking – additional 80 spots north side
 - Employees will get a parking pass
 - Dock plates
 - N Houston:
 - Restack
 - HOPS 3 and 4 being installed

RPDC Update

Indianapolis:

- Upcoming Activities:
 - MaRS start up – November
 - GEGW volume during PEAK
 - NJ NDC
 - Philadelphia NDC
 - Atlanta RPDC
 - Indianapolis RPDC – Increase Volume
 - Relocate MPA OG Volume to RPDC – Post PEAK
 - Relocate MPA Dest Volume to RPDC – Post PEAK

RPDC Update

Boise:

- Upcoming Activities:
 - Insource THS
 - Complete 08/19/24
 - Officially an RPDC: 10/1/24

RPDC Update

Jacksonville:

- Continue work on the NDC infrastructure
- APPS being installed
- Mezzanine in place
 - Cancellations
 - OG Letters
 - OG Flats

RPDC Update

Arizona:

- New Facility
- Operations
 - GE GW
 - Similar to Indianapolis
 - Target date: Oct
- Equipment
 - Initially
 - 5 SIPS
 - HSTS
 - FRS
 - Target Volume: 400K / Day
 - Some from West Valley
 - Future
 - Matrix – smaller version of a MaRS

RPDC Update

Greensboro:

- Project being redesigned
 - Increase package capacity

RPDC Update

Santa Clarita:

- Project on hold pending expansion

RPDC Update

Royal Palm:

- Project on hold

RPDC Update

Oklahoma City:

- Project on hold

STC Implementation Dates

- Nothing scheduled
- Focus on improving service in existing insourced sites

East / West Initiative

- Current Hub Sites:

- Atlanta GA / Seminole (Orlando)
- NJ NDC / Philadelphia PA NDC
- Denver CO
- Salt Lake City UT / San Fran NDC
- Memphis TN
- West Valley (Phoenix)
- Indianapolis IN
- Charlotte NC

- Potential Hubs:

- Dallas TX
- Omaha NE / Kansas City MO



East / West Initiative

Date	Hub	Origin
08/26/24	Memphis (Trays/Tubs)	Existing sites
TBD	AZ RPDC	TBD

Thank you / Questions