



RECEIVED
MAR 06 2024

March 4, 2024

Mr. Ivan D. Butts
President
National Association of Postal Supervisors
1727 King St., STE 400
Alexandria, VA 22314-2753

Certified Mail Tracking Number:
7020 3160 0002 0328 0365

Dear Ivan:

This letter is in reference to the Postal Service's plans for deployment or installation of additional automated mail processing equipment throughout the country during Fiscal Year (FY) 2024.

Enclosed on compact disc (CD) are the schedules for the removal, movement, deployment or installation of the automated mail processing equipment for FY 2024, by site and installation date.

For sites where the equipment is already installed, the lists identify the date installation commenced at that location. For sites where the equipment is tentatively scheduled to be installed, the subject list identifies the tentative date installation will begin at that location.

Please contact Dion Mealy at 202-507-0193, if you have any questions concerning this matter.

Sincerely,

A handwritten signature in blue ink, appearing to read "Shannon R. Richardson".

Shannon R. Richardson
Director
Contract Administration (APWU)

Enclosure

| Region | Division | Site | Task | Begin Date | End Date |
|---------|----------------|------------------|---|------------|-----------|
| Eastern | Southwest | N Houston RPDC | Install SIPS with Singulator | 1/12/2024 | 1/25/2024 |
| Eastern | Southwest | N Houston RPDC | Install VFS and BDS | 1/14/2024 | 1/24/2024 |
| Eastern | South Atlantic | Mid-Carolina LPC | Remove USS | 1/17/2024 | 1/25/2024 |
| Eastern | Southwest | N Houston RPDC | Install HOPS 1. | 1/17/2024 | 5/31/2024 |
| Eastern | Southwest | N Houston RPDC | Install HOPS 2. | 1/17/2024 | 6/21/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Remove SPSS from Building | 1/22/2024 | 2/9/2024 |
| Eastern | Southwest | N Houston RPDC | Relocate 2 AFCSS | 1/25/2024 | 2/13/2024 |
| Eastern | Southwest | S Houston LPC | Install 11 DBCSs southeast of the HSTS. | 2/11/2024 | 2/21/2024 |
| Eastern | South Atlantic | Mid-Carolina LPC | Remove APPS | 2/14/2024 | 3/13/2024 |
| Eastern | Southwest | N Houston RPDC | Remove 7 AFCSS | 2/17/2024 | 3/22/2024 |
| Eastern | Southwest | S Houston LPC | Install 13 DBCSs northwest of the HSTS. | 2/22/2024 | 3/5/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Remove APBS | 2/24/2024 | 3/12/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Remove the (Robots) RCSs #5-6 | 2/25/2024 | 3/9/2024 |
| Eastern | Southeast | North Metro P&DC | AFCSS/VFS/BDS Systems to be Added to Float Equipment (10 Machine Stations) | 2/26/2024 | 4/2/2024 |
| Eastern | Southwest | N Houston RPDC | Remove Former LMS | 2/26/2024 | 3/8/2024 |
| Eastern | Southeast | North Metro | Remove 3 CIOSS | 3/4/2024 | 3/22/2024 |
| Eastern | Southeast | North Metro | Remove 7 DIOSS | 3/4/2024 | 3/22/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Move ATUs to (C2) before refurbishment | 3/11/2024 | 3/14/2024 |
| Eastern | Southeast | North Metro P&DC | Remove 010/LMS | 3/11/2024 | 4/12/2024 |
| Eastern | Southwest | N Houston RPDC | Remove DBCS 50, 36, 37, 34, 38, 77, 78, and 79 and DIOSS 3 (9 machines) | 3/16/2024 | 3/25/2024 |
| Eastern | Southwest | N Houston RPDC | Remove AFSM 3, 4, and 5. (3 machines) | 3/16/2024 | 4/5/2024 |
| Eastern | Southeast | North Metro | Remove 4 DIOSS | 3/23/2024 | 4/4/2024 |
| Eastern | Southwest | N Houston RPDC | Remove DBCS 14, 15, and 16 and DIOSS 8 and 9. (5 machines) | 3/26/2024 | 4/1/2024 |
| Eastern | Southwest | N Houston RPDC | Relocate/Shorten HSTS 2 from P36/L36 to J38/G38. Shift/Move ATU 1, 2 and 3. | 3/26/2024 | 4/9/2024 |
| Eastern | Southwest | N Houston RPDC | Install HOPS 3. | 3/26/2024 | 8/7/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Relocate 6 DBCS to Network Storage PSA | 3/27/2024 | 4/7/2024 |
| Eastern | Southeast | North Metro P&DC | Move AFSM ATHS #2 (Moving from Area C) | 4/5/2024 | 4/26/2024 |
| Eastern | Southwest | N Houston RPDC | Relocate CIOSS 20 and 21 from H34 to L35. | 4/10/2024 | 4/13/2024 |
| Eastern | Southwest | N Houston RPDC | Remove DBCS 24 and 25. Remove CIOSS 22 and 23. (4 machines) | 4/10/2024 | 4/15/2024 |
| Eastern | South Atlantic | Mid-Carolina LPC | Install 23x 302 Stacker DBCS | 4/14/2024 | 6/14/2024 |
| Eastern | Southwest | N Houston RPDC | Relocate DIOSS 1, 2, 5, 6 from S.1/35 to L35 and M35 - extend to 302 bins. | 4/14/2024 | 4/21/2024 |
| Eastern | Southwest | N Houston RPDC | Relocate AFSM 7, 1, 2, and 6. | 4/16/2024 | 6/6/2024 |
| Eastern | Southeast | North Metro P&DC | Move DBCS #22-27 (Moving from Area B) | 4/18/2024 | 4/29/2024 |
| Eastern | Southeast | North Metro P&DC | Install of Float ATU #2 | 4/20/2024 | 5/4/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Remove AFSM 100 #4 | 4/24/2024 | 5/9/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Remove AFSM 100 #2 | 4/29/2024 | 5/14/2024 |
| Eastern | Southeast | North Metro | Remove 1 DBCS | 5/3/2024 | 5/5/2024 |
| Eastern | Southeast | North Metro P&DC | Remove DBCS #21 | 5/3/2024 | 5/5/2024 |

| | | | | | |
|---------|----------------|------------------|--|------------|------------|
| Eastern | Southeast | North Metro P&DC | Disassemble and Relocate LCTS #1 (Peachtree) | 5/16/2024 | 5/22/2024 |
| Eastern | Southwest | N Houston RPDC | Relocate DBCS 13 from M35 to N35 - Extend to 302 | 5/21/2024 | 5/21/2024 |
| Eastern | Southeast | Peachtree P&DC | Relocate and Assemble LCTS #1 (N Metro) | 5/22/2024 | 6/5/2024 |
| Eastern | Southwest | N Houston RPDC | Relocate DBCS 66 from P40 to N35 - Extend to 302 | 5/22/2024 | 5/22/2024 |
| Eastern | Southwest | N Houston RPDC | Remove LCTS. | 5/26/2024 | 6/6/2024 |
| Eastern | Southwest | N Houston RPDC | Remove HSTS 1. | 5/28/2024 | 6/6/2024 |
| Eastern | Southeast | North Metro P&DC | Remove 2 ATUs for Refurbishment | 5/29/2024 | 6/4/2024 |
| Eastern | Southwest | N Houston RPDC | Install HOPS 4. | 6/10/2024 | 10/21/2024 |
| Eastern | Southwest | N Houston RPDC | Install HOPS 5. | 6/10/2024 | 1/11/2024 |
| Eastern | South Atlantic | Mid-Carolina LPC | Install LCREM | 6/11/2024 | 6/11/2024 |
| Eastern | Southeast | North Metro P&DC | Remove LCTS #2 | 6/20/2024 | 7/4/2024 |
| Eastern | South Atlantic | Mid-Carolina LPC | Install 3x DPRC & 010 Loose Mail System | 6/23/2024 | 7/19/2024 |
| Eastern | South Atlantic | Mid-Carolina LPC | Install 3x AFSM ATHS AI | 6/23/2024 | 7/11/2024 |
| Eastern | South Atlantic | Mid-Carolina LPC | Install 2x CIOSS | 6/23/2024 | 7/2/2024 |
| Eastern | South Atlantic | Mid-Carolina LPC | Install 6x 302 Stacker DBCS | 6/23/2024 | 7/16/2024 |
| Eastern | South Atlantic | Mid-Carolina LPC | Install 3x 302 Stacker DIOSS | 6/23/2024 | 7/3/2024 |
| Eastern | South Atlantic | Mid-Carolina LPC | Install 8x AFCS 200 | 7/15/2024 | 9/6/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Relocate LCREM to final destination | 7/19/2024 | 7/21/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Bring in the AFSM with AI/ATHS from Peachtree | 7/20/2024 | 8/9/2024 |
| Eastern | Southwest | N Houston RPDC | Remove SPSS. | 8/8/2024 | 8/14/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Bring in the AFSM with AI/ATHS from Network | 8/10/2024 | 8/30/2024 |
| Eastern | Southwest | N Houston RPDC | Relocate USS | 8/19/2024 | 9/13/2024 |
| Eastern | Southeast | North Metro P&DC | Install SDUS | 8/29/2024 | 9/17/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Bring in the AFSM with AI/ATHS from Network | 8/30/2024 | 9/19/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Install new HSTS | 9/11/2024 | 10/2/2024 |
| Eastern | Southeast | North Metro P&DC | Move AFSM #3 (Moving from Area C) | 9/11/2024 | 10/2/2024 |
| Eastern | Southeast | North Metro P&DC | Move DBCS 5-10 (Moving from D1) | 9/14/2024 | 9/24/2024 |
| Eastern | Southeast | North Metro P&DC | Temp Move Manual Cases | 9/14/2024 | 9/24/2024 |
| Eastern | Southeast | North Metro P&DC | Move LCREM (Moving from Area D2) | 9/14/2024 | 9/16/2024 |
| Eastern | Southeast | North Metro P&DC | Move DIOSS 101 (Moving from Area D2) | 9/24/2024 | 9/27/2024 |
| Eastern | Southeast | North Metro P&DC | Move DBCS 13, 29-34 (Moving from Area D2) | 9/27/2024 | 10/11/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Remove the (Robots) RCSs #1-4 | 10/4/2024 | 10/28/2024 |
| Eastern | Southwest | N Houston RPDC | Remove APBS. | 10/4/2024 | 10/13/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Relocate ATUs that were attached to RCS #1-4, attach to HSTS | 10/6/2024 | 10/12/2024 |
| Eastern | Southeast | North Metro P&DC | Move DIOSS #103 (Moving from Area D2) | 10/11/2024 | 10/14/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Install New SDUS | 10/15/2024 | 10/29/2024 |
| Eastern | Southwest | N Houston RPDC | Install FRS | 10/15/2024 | 11/4/2024 |
| Eastern | Southeast | North Metro P&DC | Install of Refurbished ATUs | 10/19/2024 | 11/2/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Relocate 4 DBCSs from PSA | 1/14/2025 | 1/21/2025 |
| Eastern | Southwest | N Houston RPDC | Remove APPS 1 and 2. | 1/1/2024 | 2/3/2024 |
| Eastern | South Atlantic | Mid-Carolina LPC | Remove APBS | 1/2/2024 | 1/19/2024 |

| | | | | | |
|---------|----------------|------------------|--|-----------|-----------|
| Eastern | South Atlantic | Mid-Carolina LPC | Remove SPSS | 1/2/2024 | 2/15/2024 |
| Eastern | Southeast | North Metro P&DC | Remove APBS | 1/2/2024 | 1/9/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Relocate 7 DBCSs (Moving from Area D) | 1/2/2025 | 1/14/2025 |
| Eastern | Southwest | N Houston RPDC | Shorten HSTS 1. | 1/3/2024 | 1/8/2024 |
| Eastern | Southwest | S Houston LPC | Install 3 AFSM-AIs. | 2/1/2024 | 3/10/2024 |
| Eastern | Southwest | S Houston LPC | Install HSTS. | 2/6/2024 | 3/5/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Relocate Back 2 DIOSS from Peachtree/Network | 2/9/2025 | 2/14/2025 |
| Eastern | Southeast | Peachtree P&DC | Install 10 QTY DBCS (Float) | 3/19/2024 | 4/7/2024 |
| Eastern | Southeast | Peachtree P&DC | Remove APPS | 3/4/2024 | 3/24/2024 |
| Eastern | Southeast | Peachtree P&DC | Install 2 QTY DIOSS (Float) | 3/5/2024 | 3/9/2024 |
| Eastern | Southeast | Peachtree P&DC | Install ATUs | 3/6/2024 | 3/13/2024 |
| Eastern | Southwest | S Houston LPC | Install 2 DIOSSs southeast of the HSTS. | 3/6/2024 | 3/9/2024 |
| Eastern | Southwest | N Houston RPDC | Remove DBCS 4, 11, 12, 26, 28, and 73 and DIOSS 10. (7 machines) | 4/2/2024 | 4/9/2024 |
| Eastern | Southeast | Peachtree P&DC | Install 1 QTY AFSM ATHS (Float) | 4/4/2024 | 4/24/2024 |
| Eastern | Southeast | North Metro P&DC | Move HSTS (Moving from Area C) | 4/5/2024 | 4/11/2024 |
| Eastern | Southeast | North Metro P&DC | Move AFSM ATHS #1 (Moving from Area C) | 4/5/2024 | 4/27/2024 |
| Eastern | Southeast | Peachtree P&DC | Install 1 AFSM ATHS (Float) | 4/9/2024 | 4/29/2024 |
| Eastern | Southeast | Peachtree P&DC | Install 1 AFSM ATHS (Float) | 4/9/2024 | 4/29/2024 |
| Eastern | Southeast | North Metro P&DC | Remove #1-4 RCSs for Scrap | 5/4/2024 | 5/29/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Remove AFSM 100 #3 | 5/9/2024 | 5/23/2024 |
| Eastern | Southeast | Atlanta GA P&DC | Install 12 DBCSs (Moving from Area D) | 8/2/2024 | 8/23/2024 |
| Eastern | Southwest | N Houston RPDC | Move Sack Shakeout from K17 to G10. | 9/1/2024 | 9/2/2024 |

| Site # Key | Deployment Week | Priority | Phase | Facility Name | Address | City | ST | PHY Zip | # of Bins to Install 2024 | USPS Asset Number | SD # | Project # | Site Survey Receive | Config (straight / curve) | Operator Loading | Relocation Required | Ship Date | Ship Days | Installation Start | Burn-in Start | Acceptance Test End | Miles from Hanover | INSTALL TEAM | INSTALL CREW | INTEGRATOR | Grouping Suggestion | Requested date | Comments | |
|-------------|-----------------|----------|-------|---------------------------------------|----------------------------------|------------------|----|---------|---------------------------|-------------------|---------|-----------|---------------------|---------------------------|------------------|---------------------|-----------|-----------|--------------------|---------------|---------------------|--------------------|--------------|--------------|------------|---------------------|----------------|----------|--|
| SDUS-24-001 | 1 | | RPDC | Indianapolis RPDC | 5505 BROOKVILLE RD | INDIANAPOLIS | IN | 46219 | | | 3094954 | 5014605 | | Straight | Left | | | | 2/24/2024 | 3/4/2024 | 3/6/2024 | 587 | TEAM 3 | | | | | Catco | |
| SDUS-24-002 | 1 | | RPDC | Indianapolis RPDC | 5505 BROOKVILLE RD | INDIANAPOLIS | IN | 46219 | | | 3094990 | 5014606 | | Straight | Left | | | | 3/2/2024 | 3/11/2024 | 3/13/2024 | 587 | TEAM 3 | | | | | Catco | |
| SDUS-24-003 | 2 | | RPDC | Indianapolis RPDC | 5505 BROOKVILLE RD | INDIANAPOLIS | IN | 46219 | | | 3094996 | 5014607 | | Straight | Left | | | | 3/2/2024 | 3/11/2024 | 3/13/2024 | 587 | TEAM 3 | | | | | Catco | |
| SDUS-24-004 | 2 | | RPDC | Indianapolis RPDC | 5505 BROOKVILLE RD | INDIANAPOLIS | IN | 46219 | | | 3094998 | 5014608 | | Straight | Left | | | | 3/2/2024 | 3/11/2024 | 3/13/2024 | 587 | TEAM 3 | | | | | Catco | |
| SDUS-24-005 | 3 | | RPDC | Indianapolis RPDC | 5505 BROOKVILLE RD | INDIANAPOLIS | IN | 46219 | | | 3095002 | 5014609 | | Straight | Left | | | | 3/9/2024 | 3/18/2024 | 3/20/2024 | 587 | TEAM 3 | | | | | Catco | |
| SDUS-24-006 | 3 | | RPDC | Indianapolis RPDC | 5505 BROOKVILLE RD | INDIANAPOLIS | IN | 46219 | | | 3095011 | 5014610 | | Straight | Left | | | | 3/9/2024 | 3/18/2024 | 3/20/2024 | 587 | TEAM 3 | | | | | Catco | |
| NA | 4 | | NA | | | | | | | | | | | | | | | | | | | | | | | | | | |
| NA | 5 | | NA | | | | | | | | | | | | | | | | | | | | | | | | | | |
| NA | 6 | | NA | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SDUS-24-007 | 7 | 1 | SDUS+ | FORT LAUDERDALE | 1900 W OAKLAND PARK BLVD STE 105 | OAKLAND PARK | FL | 33310 | 200 | | | | | Left Curve | | | | | 4/6/2024 | 4/15/2024 | 4/18/2024 | | TEAM 1 | | | | | | |
| SDUS-24-008 | 7 | 1 | SDUS | WARNER ROBINS | 904 RUSSELL PKWY | WARNER ROBINS | GA | 31088 | 72 | | | | | Straight | Left | | | | 4/6/2024 | 4/15/2024 | 4/18/2024 | | TEAM 2 | | | | | | |
| SDUS-24-009 | 7 | 2 | SDUS+ | PHOENIX - RIO SALADO FACILITY | 1441 E BUCKEYE RD RM 171 | PHOENIX | AZ | 85034 | 200 | | | | | Right Curve | Right | | | | 4/6/2024 | 4/15/2024 | 4/18/2024 | | TEAM 3 | | | | | | |
| SDUS-24-010 | 8 | 1 | SDUS+ | SAINT PETERSBURG - MAIN OFFICE / P&DC | 3135 1ST AVE N | SAINT PETERSBURG | FL | 33730 | 104 | | | | | Right Curve | Right | | | | 4/13/2024 | 4/22/2024 | 5/25/2024 | | TEAM 1 | | | | | | |
| SDUS-24-011 | 8 | 2 | SDUS+ | DOUGLASVILLE - MAIN OFFICE | 6000 STEWART PKWY | DOUGLASVILLE | GA | 30135 | 56 | | | | | Right Curve | Right | | | | 4/13/2024 | 4/22/2024 | 5/25/2024 | | TEAM 2 | | | | | | |
| SDUS-24-012 | 8 | 2 | SDUS+ | MANHATTAN | 500 LEAVENWORTH ST | MANHATTAN | KS | 66502 | 32 | | | | | Straight | Left | | | | 4/13/2024 | 4/22/2024 | 5/25/2024 | | TEAM 3 | | | | | | |
| SDUS-24-013 | 9 | 2 | SDUS+ | MIAMI - SNAPPER CRK-KENDALL CAX | 11000 SW 104TH ST | MIAMI | FL | 33116 | 88 | | | | | Straight | TBD | | | | 4/20/2024 | 4/29/2024 | 5/2/2024 | | TEAM 1 | | | | | | |
| SDUS-24-014 | 9 | 5 | SDUS+ | RALEIGH - NORTHBRIDGE STATION | 7800 FALLS OF NEUSE RD | RALEIGH | NC | 27615 | 72 | | | | | Left Curve | Left | | | | 4/20/2024 | 4/29/2024 | 5/2/2024 | | TEAM 2 | | | | | | |
| SDUS-24-015 | 9 | 2 | SDUS+ | KALAMAZOO - P&DC | 3885 S 9TH ST | KALAMAZOO | MI | 49009 | 136 | | | | | Left Curve | Left | | | | 4/20/2024 | 4/29/2024 | 5/2/2024 | | TEAM 3 | | | | | | |
| SDUS-24-016 | 10 | 2 | SDUS+ | MIAMI - QUAIL HEIGHTS BRANCH | 10360 SW 186TH ST | MIAMI | FL | 33197 | 80 | | | | | Left Curve | Left | | | | 4/27/2024 | 5/6/2024 | 5/9/2024 | | TEAM 1 | | | | | | |
| SDUS-24-017 | 10 | 6 | SDUS+ | CHARLOTTE - INDEPENDENCE CARRIER ANX | 3717 EASTWAY DR | CHARLOTTE | NC | 28205 | 64 | | | | | Right Curve | TBD | | | | 4/27/2024 | 5/6/2024 | 5/9/2024 | | TEAM 2 | | | | | | |
| SDUS-24-018 | 10 | 2 | SDUS | WESTLAND - MAIN OFFICE | 6300 N WAYNE RD | WESTLAND | MI | 48185 | 104 | | | | | Straight | Left | | | | 4/27/2024 | 5/6/2024 | 5/9/2024 | | TEAM 3 | | | | | | |
| SDUS-24-019 | 11 | 2 | SDUS+ | GLENGARRY | 935 N BENEVA RD STE 801 | SARASOTA | FL | 34232 | 56 | | | | | Left Curve | Left | | | | 5/4/2024 | 5/13/2024 | 5/16/2024 | | TEAM 1 | | | | | | |
| SDUS-24-020 | 11 | 5 | SDUS+ | GREENVILLE - MAIN OFFICE | 600 W WASHINGTON ST | GREENVILLE | SC | 29602 | 120 | | | | | Left Curve | Left | | | | 5/4/2024 | 5/13/2024 | 5/16/2024 | | TEAM 2 | | | | | | |
| SDUS-24-021 | 11 | 2 | SDUS+ | Hammond | 5530 SOHL AVE | HAMMOND | IN | 46320 | 80 | | | | | Left Curve | Left | | | | 5/4/2024 | 5/13/2024 | 5/16/2024 | | TEAM 3 | | | | | | |
| SDUS-24-022 | 12 | 2 | SDUS+ | ZEPHYRHILLS - MAIN OFFICE | 38032 POSTAL DR | ZEPHYRHILLS | FL | 33542 | 80 | | | | | Left Curve | Left | | | | 5/11/2024 | 5/20/2024 | 5/23/2024 | | TEAM 1 | | | | | | |
| SDUS-24-023 | 12 | 6 | SDUS+ | SPARTANBURG - MAIN OFFICE & VMF | 250 S CHURCH ST | SPARTANBURG | SC | 29306 | 104 | | | | | Straight | | | | | 5/11/2024 | 5/20/2024 | 5/23/2024 | | TEAM 2 | | | | | | |
| SDUS-24-024 | 12 | 2 | SDUS+ | BRIDGEVIEW | 7401 W 100TH PL | BRIDGEVIEW | IL | 60455 | 120 | | | | | Left Curve | Left | | | | 5/11/2024 | 5/20/2024 | 5/23/2024 | | TEAM 3 | | | | | | |
| SDUS-24-025 | 13 | 2 | SDUS | ORLANDO - ALAFAYA CARRIER ANNEX | 1000 N ALAFAYA TRL | ORLANDO | FL | 32828 | 80 | | | | | Left Curve | Left | | | | 5/18/2024 | 5/27/2024 | 5/30/2024 | | TEAM 1 | | | | | | |
| SDUS-24-026 | 13 | 5 | SDUS+ | CARBONDALE - MAIN OFFICE | 1301 E MAIN ST | CARBONDALE | IL | 62901 | 80 | | | | | Left Curve | Left | | | | 5/18/2024 | 5/27/2024 | 5/30/2024 | | TEAM 2 | | | | | | |
| SDUS-24-027 | 13 | 2 | SDUS | EVANSTON - MAIN OFFICE | 1101 DAVIS ST | EVANSTON | IL | 60201 | 104 | | | | | Right Curve | Right | | | | 5/18/2024 | 5/27/2024 | 5/30/2024 | | TEAM 3 | | | | | | |