



## NATIONAL ASSOCIATION OF POSTAL SUPERVISORS

*National Headquarters*  
1727 KING STREET, SUITE 400  
ALEXANDRIA, VA 22314-2753  
(703) 836-9660

September 20, 2024

### **Board Memo 138-2024: Latest RPDC Presentation**

#### **Executive Board,**

NAPS HQ has received from the USPS the latest update on RPDC sites under construction in accordance with the DFA plan.

Thank you and be safe.

NAPS Headquarters

**Jim Herrmann:  
Sr. Director, Network  
Transformation  
09/19/24**

# RPDC Update

## Houston:

- Upcoming Activities:
  - Mail move date: 08/24/24
    - OG Packages to North
    - 770, 772, 774 Dest L/F/P to South
  - Power – **Delayed to 9/28**
  - Parking – additional 80 temporary spots north side
    - Employees will get a parking pass
  - Dock plates
  - N Houston:
    - Restack
    - HOPS 3 and 4 being installed – **Oct**

# RPDC Update

## Atlanta:

- Ongoing Activities
  - Restack:
    - N. Metro
    - Crown Rd
      - Crown Rd Annex / Peachtree: 07/20
- PEAK Season planning
  - Divert GEGW to Indianapolis
  - Atlanta S&DC – Cross Dock operation
  - North Metro - Destinating
  - Peach Tree - Destinating

# RPDC Update

## Charlotte:

- Ongoing Activities:
  - GE / GW: Additional volume
    - 135K starting July 1
    - Weekly increase for 4 weeks
  - Continue restack of Mid C facility
    - **Mail Move dates:**
      - **OG November 16**
      - **Dest November 23**
    - Employee Impacts
      - Retreat Rights

# RPDC Update

## Chicago:

- Upcoming Activities:
  - 02/12/2024 – 40 weeks
    - Scaffolding installation above MaRS for duct work
      - 2 extra hours per day for operations: 09/16
      - No restrictions effective 11/15
  - USS-XL installation
    - Target date 09/26
  - Structured use of Busse during the interim
  - Install FRS (~~07/29/24~~) – new proposal being implemented – testing next week
    - Remove APBS (MaRS rejects) – may be relocated
  - Finalizing Equipment and Layouts for LPCs
  - Determining staffing & bids: RPDC and LPCs
  - Installing a HOPS at Fox Valley – in progress

# RPDC Update

## Arizona: GEGW

- **New Facility**
  - Starting to sort packages (equipment test) – effective 09/14
- Operations
  - Target date: Oct – **on track**
- Equipment
  - Initially
    - 5 SIPS
    - HSTS
    - FRS
    - Target Volume: 400K / Day
      - Some from West Valley
  - Future
    - Matrix – smaller version of a MaRS

# RPDC Update

## Indianapolis:

- Upcoming Activities:
  - MaRS start up – November
    - GEGW volume during PEAK
      - Key: Peak hiring
        - Nearly 800 requested
      - Volume will be based on hiring
        - Potential: 1.1M / day of new package volume
      - **Starting to test MaRS with live packages**
  - Relocate MPA OG Volume to RPDC – Post PEAK
  - Relocate MPA Dest Volume to RPDC – Post PEAK
  - **Additional GEGW Packages starting 09/18**



# RPDC Update

## Dallas:

- **New Facility**
- Operations
  - GE GW
  - Similar to Indianapolis
  - Target date: Oct
- Equipment
  - Initially
    - 4 SIPS
    - HSTS
    - FRS
    - **Target Volume: 320K / Day**
  - Future
    - Matrix – smaller version of a MaRS

# RPDC Update

## Jacksonville:

- Continue work on the NDC infrastructure
- **APPS operational**
- **Upgrading PSMs**
- Mezzanine in place
  - Cancellations
  - OG Letters
  - OG Flats

# RPDC Update

## Greensboro:

- Project being redesigned
  - 70% Review: 10/1
  - Increase package capacity

# RPDC Update

## Portland:

- Ongoing Activities:
  - Restack:
    - Medford
    - Eugene

# RPDC Update

## Boise:

- Upcoming Activities:
  - Insource THS
    - Complete 08/19/24
  - Officially an RPDC: 10/1/24

# RPDC Update

## Santa Clarita:

- Project on hold pending expansion

# RPDC Update

## Royal Palm:

- Project on hold

# RPDC Update

## Oklahoma City:

- Project on hold



# STC Implementation Dates

- Nothing scheduled
- Focus on improving service in existing insourced sites

# East / West Initiative

- Current Hub Sites:

- Atlanta GA / Seminole (Orlando)
- NJ NDC / Philadelphia PA NDC
- Denver CO
- Salt Lake City UT / San Fran NDC
- Memphis TN
- West Valley (Phoenix)
- Indianapolis IN
- Charlotte NC

- Potential Hubs:

- Dallas TX
- Omaha NE / Kansas City MO



# East / West Initiative

Date	Hub	Origin
08/26/24	Memphis (Trays/Tubs)	Existing sites
TBD	AZ RPDC	TBD

Thank you / Questions