



NATIONAL ASSOCIATION OF POSTAL SUPERVISORS

National Headquarters
1727 KING STREET, SUITE 400
ALEXANDRIA, VA 22314-2753
(703) 836-9660

June 20, 2024

Board Memo 089-2024: Latest RPDC Presentation

Executive Board,

NAPS HQ has received from the USPS the latest update on RPDC sites under construction in accordance with the DFA plan.

Thank you and be safe.

NAPS Headquarters

**Jim Herrmann:
Sr. Director, Network
Transformation**

RPDC Update

Atlanta:

- MaRS Thruput
 - Exceeded 1 M packages in a day – target 1.1M
- Focus on:
 - Getting and Staying current - Service
 - Minimizing waiting time for trucks
 - LPC staffing / performance
- CTHO
 - Continue to shift workload to RPDC
 - MTE
- PARS/FPARS
- Restack:
 - N. Metro
 - Crown Rd
 - Crown Rd Annex / Peachtree: 06/22
 - Macon
 - Augusta

RPDC Update

Portland:

- Ongoing Activities:
 - SIPS+ upgrade – complete
 - HSTS – 5/3
 - Finger Dock completion: 5/30
 - **THS Insource: 6/24**
 - Lines and Signs
 - Restack:
 - Medford
 - Eugene

RPDC Update

Charlotte:

- Ongoing Activities:
 - GE / GW: **Additional volume**
 - **135K starting July 1**
 - **Weekly increase for 4 weeks**
 - Bid Creation: 60 additional positions
 - Continue restack of Mid C facility
 - Target date: **TBD – post election**
 - May require phasing in by 3 digit

Date	Origin campus	Parcels	Trays	Tubs
Activated through 6/10 (latest activations)		94K	1.8K	0.3K
Upcoming activations				
1-Jul	Los Angeles CA P&DC	21K	-	-
1-Jul	Anaheim CA P&DF	16K	-	-
8-Jul	Industry CA P&DC	25K	-	-
8-Jul	Springdale OH Annex	16K	<0.1K	23
15-Jul	Indianapolis IN MPA	27K	1.3K	32
22-Jul	Washington DC NDC	28K	<0.1K	59
Total volume activated in July		135K	1.4K	114

Additional activation details available in Go East / Go West activation plan in appendix

RPDC Update

Chicago:

- Upcoming Activities:
 - 02/12/2024 – 40 weeks
 - Scaffolding installation above MaRS for duct work
 - 3 weeks behind schedule 11/15
 - Options
 - Limiting MaRS Capacity
 - May
 - Final three Dock to Machine systems installed
 - All available 6/1
 - July / August
 - USS-XL installation
 - Structured use of Busse during the interim
 - Determining staffing & bids: RPDC and LPCs

RPDC Update

Houston:

- Upcoming Activities:
 - Project moved to 8/24/24
 - Employee Restrooms:
 - Power
 - OB docks
 - Relocating temporarily effective: 4/22/24
 - **Determining finalized staffing & bids**
 - Parking
 - Dock plates
 - N Houston:
 - Restack
 - DPS Schemes alignment with future state: 302 bins

RPDC Update

Indianapolis:

- Upcoming Activities:
 - Focus on E/W Initiative
 - 0304/01/2024
 - E/W starts – no issues
 - Volume projection:
 - 150K / day
 - 04/29/2024
 - Next round of new volume starting
 - **Additional 30K: 6/10**
 - **KCMO**
 - **Nashville**

RPDC Update

Boise:

- Upcoming Activities:
 - 04/26/2024
 - Ball decking complete
 - Insource THS
 - Delayed due to MH staffing
 - Was 7/8/24
 - 07/13/24
 - Operating Plan
 - Destinating – 0200
 - Outgoing 0600
 - Local Transportation Optimization

RPDC Update

Jacksonville:

- Continue work on the NDC infrastructure
- APPS being installed
- Mezzanine in place
 - Cancellations
 - OG Letters
 - OG Flats

RPDC Update

Greensboro:

- Project being redesigned
 - Increase package capacity

RPDC Update

Santa Clarita:

- Project on hold pending expansion

RPDC Update

Royal Palm:

- Project on hold

RPDC Update

Oklahoma City:

- Project on hold

STC Implementation Dates

- Nothing scheduled
- Focus on improving service in existing insourced sites

East / West Initiative

- Current Hub Sites:

- Atlanta GA / Seminole (Orlando)
- NJ NDC / Philadelphia PA NDC
- Denver CO
- Salt Lake City UT / San Fran NDC
- Memphis TN
- West Valley (Phoenix)
- Indianapolis IN
- Charlotte NC

- Potential Hubs:

- Dallas TX
- Omaha NE / Kansas City MO



East / West Initiative - Planned

Date	Hub	Origin
6/10/24	Indianapolis RPDC	Kansas City MO P&DC
		Music City TN P&DC
July – see below	Charlotte	See below
TBD	Memphis (Trays/Tubs)	Existing sites

Date	Origin campus	Parcels	Trays	Tubs
Activated through 6/10 (latest activations)		94K	1.8K	0.3K
Upcoming activations				
1-Jul	Los Angeles CA P&DC	21K	-	-
1-Jul	Anaheim CA P&DF	16K	-	-
8-Jul	Industry CA P&DC	25K	-	-
8-Jul	Springdale OH Annex	16K	<0.1K	23
15-Jul	Indianapolis IN MPA	27K	1.3K	32
22-Jul	Washington DC NDC	28K	<0.1K	59
Total volume activated in July		135K	1.4K	114

Additional activation details available in Go East / Go West activation plan in appendix

Thank you / Questions