



NATIONAL ASSOCIATION OF POSTAL SUPERVISORS

National Headquarters
1727 KING STREET, SUITE 400
ALEXANDRIA, VA 22314-2753
(703) 836-9660

July 26, 2024

Board Memo 108-2024: Latest RPDC Presentation

Executive Board,

NAPS HQ has received from the USPS the latest update on RPDC sites under construction in accordance with the DFA plan.

Thank you and be safe.

NAPS Headquarters

**Jim Herrmann:
Sr. Director, Network
Transformation
07/25/24**

RPDC Update

Atlanta:

- Ongoing Activities
 - Restack:
 - N. Metro
 - Crown Rd
 - Crown Rd Annex / Peachtree: 07/20
- PEAK Season planning

RPDC Update

Portland:

- Ongoing Activities:
 - Restack:
 - Medford – Machines in place. Finalizing visuals.
 - Eugene – Upcoming construction schedule to enclose the outdoor docks

RPDC Update

Charlotte:

- Ongoing Activities:
 - GE / GW: Additional volume
 - 135K starting July 1
 - Weekly increase for 4 weeks
 - Continue restack of Mid C facility
 - Target date: TBD – November
 - Employee Impacts
 - Retreat Rights

Date	Origin campus	Parcels	Trays	Tubs
Activated through 6/10 (latest activations)		94K	1.8K	0.3K
Upcoming activations				
1-Jul	Los Angeles CA P&DC	21K	-	-
1-Jul	Anaheim CA P&DF	16K	-	-
8-Jul	Industry CA P&DC	25K	-	-
8-Jul	Springdale OH Annex	16K	<0.1K	23
15-Jul	Indianapolis IN MPA	27K	1.3K	32
22-Jul	Washington DC NDC	28K	<0.1K	59
Total volume activated in July		135K	1.4K	114

Additional activation details available in Go East / Go West activation plan in appendix

RPDC Update

Chicago:

- Upcoming Activities:
 - 02/12/2024 – 40 weeks
 - Scaffolding installation above MaRS for duct work
 - Back on track
 - Limiting MaRS Capacity
 - Install FRS (07/29/24)
 - Remove APBS
 - Installing a HOPS at Fox Valley - July
 - August/September
 - USS-XL installation
 - Structured use of Busse during the interim
 - Finalizing Equipment and Layouts for LPCs
 - Determining staffing & bids: RPDC and LPCs

RPDC Update

Houston:

- Upcoming Activities:
 - Mail move dates
 - Letters to South Houston – Complete!
 - Flats to South Houston – 08/10/24
 - OG Packages to North – 08/24/24
 - 770, 772, 774 Dest Packages to South – 08/24/24
 - Employee Restrooms/Break Area: NE corner – Complete!
 - Power – Mid Aug
 - Parking – S. Houston Expanded Employee parking is open
 - Dock plates
 - N Houston:
 - Restack – USS XL Installation
 - HOPS 3 and 4 being installed

RPDC Update

Indianapolis:

- Upcoming Activities:
 - MaRS start up – November
 - GEGW volume during PEAK
 - Relocate MPA OG Volume to RPDC – TBD
 - Relocate MPA Dest Volume to RPDC - TBD

RPDC Update

Boise:

- Upcoming Activities:
 - Insource THS
 - Complete 08/12/24
 - Officially branded an RPDC: 10/1/24

RPDC Update

Jacksonville:

- Continue work on the NDC infrastructure
- APPS being installed
- Mezzanine in place
 - Cancellations
 - OG Letters
 - OG Flats

RPDC Update

Arizona:

- New Facility
- Operations
 - GE GW
 - Similar to Indianapolis
 - Target date: Oct
- Equipment
 - Initially
 - 5 SIPS
 - HSTS
 - FRS
 - Future
 - MEWS: Matrix E/W Sorter – smaller version of a MaRS

East / West Initiative

Date	Hub	Origin
07/22/24	Charlotte	Washington DC
TBD	Memphis (Trays/Tubs)	Existing sites
TBD	AZ RPDC	TBD

Date	Origin campus	Parcels	Trays	Tubs
Activated through 6/10 (latest activations)		94K	1.8K	0.3K
Upcoming activations				
1-Jul	Los Angeles CA P&DC	21K	-	-
1-Jul	Anaheim CA P&DF	16K	-	-
8-Jul	Industry CA P&DC	25K	-	-
8-Jul	Springdale OH Annex	16K	<0.1K	23
15-Jul	Indianapolis IN MPA	27K	1.3K	32
22-Jul	Washington DC NDC	28K	<0.1K	59
Total volume activated in July		135K	1.4K	114

Additional activation details available in Go East / Go West activation plan in appendix

RPDC Update

Greensboro:

- Project being redesigned
 - Increase package capacity

RPDC Update

Santa Clarita:

- Project on hold pending expansion

RPDC Update

Royal Palm:

- Project on hold

RPDC Update

Oklahoma City:

- Project on hold

STC Implementation Dates

- Nothing scheduled
- Focus on improving service in existing insourced sites

East / West Initiative

- Current Hub Sites:

- Atlanta GA / Seminole (Orlando)
- NJ NDC / Philadelphia PA NDC
- Denver CO
- Salt Lake City UT / San Fran NDC
- Memphis TN
- West Valley (Phoenix)
- Indianapolis IN
- Charlotte NC

- Potential Hubs:

- Dallas TX
- Omaha NE / Kansas City MO



Thank you / Questions