



NATIONAL ASSOCIATION OF POSTAL SUPERVISORS

National Headquarters
1727 KING STREET, SUITE 400
ALEXANDRIA, VA 22314-2753
(703) 836-9660

July 16, 2024

Board Memo 101-2024: S&DC Presentation Update

Executive Board,

Attached is the latest Delivery For America operational update on the implementation of S&DC facilities.

Thank you and be safe.

NAPS Headquarters

Sorting & Delivery Center (S&DC)

Unions &
Management Associations

CRDO

Updated as of: 7/11/2024

September 2024 S&DCs

SDC Name	Spoke Property Name	Total Routes	Date of Launch	Status
Kilmer NJ SDC	METUCHEN - BRAINY BORO STA.	5	6/1/2024	Postponed due to delays in parking lot work to 2/22/25
Kilmer NJ SDC	METUCHEN - MAIN OFFICE	13	6/1/2024	Postponed due to delays in parking lot work to 2/22/25
Kilmer NJ SDC	MIDDLESEX - MAIN OFFICE	11	6/1/2024	Postponed due to delays in parking lot work to 2/22/25
Kilmer NJ SDC	OLD BRIDGE - MAIN OFFICE	38	6/1/2024	Postponed due to delays in parking lot work to 2/22/25
Kilmer NJ SDC	PERTH AMBOY - FORDS BRANCH	11	6/1/2024	Postponed due to delays in parking lot work to 2/22/25
Kilmer NJ SDC	SOMERSET - MAIN OFFICE	40	6/1/2024	Postponed due to delays in parking lot work to 2/22/25
Lake Charles LA SDC	WESTLAKE - MAIN OFFICE	8	9/7/2024	Postponed due to construction delays 2/22/25
Severna Park MD SDC	PASADENA - MAIN OFFICE	39	9/7/2024	Postponed due to delays in parking lot work to 2/22/25
Olympia WA SDC	MCCLEARY - MAIN OFFICE	2	9/7/2024	Postponed due to delays in parking lot work to 2/22/25
Olympia WA SDC	OLYMPIA - MAIN OFFICE	54	9/7/2024	Postponed due to delays in parking lot work to 2/22/25
Olympia WA SDC	RAINIER - MAIN OFFICE	3	9/7/2024	Postponed due to delays in parking lot work to 2/22/25
Washington OH SDC	BELLBROOK - MAIN OFFICE	11	9/7/2024	Postponed due to delays in parking lot work to 2/22/25
Acworth GA SDC	KENNESAW - MAIN OFFICE	32	N/A	REMOVED FROM SPOKE CONSIDERATION
Shawnee Mission KS SDC	SHAWNEE MISSION - SHAWNEE BRANCH	34	N/A	REMOVED FROM SPOKE CONSIDERATION

S&DC Activation Roadmap September 2024 – Implementation List

Facility Name	Finalized Facility Name	Top Market	Current Building Amperage	Current BEV Capacity (Amperage)	Cross Dock within 90 Min	Total Spoke Units	Spoke Delivery ZIPS	Total Delivery ZIPS	SDC Existing Routes	Spoke Routes	Total Routes	Total Delivery Points	Total Population	DDU PKG ADV	Network PKG ADV	Total PKG ADV	FDB Name Change Date	First Carrier Insourcing Date	Cross-Dock Activation Date	Vehicle Deployment Start
ACWORTH - CARRIER ANNEX	ACWORTH GA SDC	DULUTH GA	800	16	247	1	1	3	62	25	87	59,869	204,276	4,552	4,830	9,382	8/10/2024	9/7/2024	TBD	12/11/2024
CARBONDALE - MAIN OFFICE	CARBONDALE IL SDC	NA	1,200	55	182	3	3	6	25	24	49	34,487	61,174	3,258	2,099	5,357	8/10/2024	9/7/2024	TBD	9/13/2024
COLUMBUS - MAIN OFFICE	COLUMBUS GA SDC	NA	2,500	15	127	4	4	10	116	19	135	104,471	214,982	11,328	5,533	16,862	1/27/2024	9/7/2024	2/24/2024	12/18/2024
COLUMBUS - OAKLAND PARK STATION	COLUMBUS OAKLAND PARK OH SDC	NA	600	16	308	0	0	4	70	0	70	57,522	124,224	1,832	2,337	4,169	8/10/2024	NA	TBD	TBD
DAYTON - WASHINGTON TWP BRANCH	WASHINGTON TWP OH SDC	NA	1,000	44	332	1	2	5	72	11	83	52,199	94,849	2,201	3,552	5,753	8/10/2024	9/7/2024	TBD	11/18/2024
HIGH POINT - MAIN OFFICE	HIGH POINT NC SDC	NA	1,000	41	268	0	0	4	77	0	77	61,545	123,822	2,638	3,087	5,725	8/10/2024	NA	TBD	4/13/2026
LA CROSSE - MAIN OFFICE/CSNPF/P&DF	LA CROSSE WI SDC	NA	2,000	83	123	0	0	3	64	0	64	45,063	89,627	2,640	2,663	5,304	8/10/2024	NA	TBD	5/12/2025
LAKE CHARLES - MAIN OFFICE	LAKE CHARLES LA SDC	NA	1000	80	111	1	3	4	41	8	49	31,768	55,104	2,576	1,337	3,913	8/10/2024	9/7/2024	TBD	12/31/2024
MACON - SOUTH MACON STATION	MACON GA SDC	NA	1,200	47	145	0	0	5	56	0	56	45,773	89,770	4,138	1,926	6,063	1/27/2024	NA	2/24/2024	11/17/2024
OLYMPIA - HUB STATION	OLYMPIA WA SDC	NA	2000	80	170	5	8	10	48	74	122	101,035	202,757	4,844	9,038	13,882	8/10/2024	9/7/2024	TBD	10/4/2024
SARASOTA - MAIN OFFICE	SARASOTA FL SDC	NA	600	91	122	0	0	4	69	0	69	55,305	86,583	2,217	3,374	5,591	8/10/2024	NA	TBD	10/9/2024
SEVERNA PARK - MAIN OFFICE	SEVERNA PARK MD SDC	LINTHICUM MD	1600	TBD	494	2	2	3	22	57	79	52,215	122,978	4,172	4,285	8,457	8/10/2024	9/7/2024	TBD	10/2/2023
SHAWNEE MISSION - MAIN OFFICE	SHAWNEE MISSION KS SDC	NA	1200	58	272	1	2	6	79	13	92	49,326	128,506	2,680	3,213	5,893	8/10/2024	9/7/2024	TBD	11/25/2024
SOUTHERN CONNECTICUT - P&DC	WALLINGFORD CT SDC	WALLINGFORD CT	4,000	174	419	15	17	17	0	298	298	180,182	370,957	11,243	12,300	23,543	8/10/2024	9/7/2024	TBD	10/28/2024
VINELAND - DDC	VINELAND NJ SDC	BELLMAWR NJ	1,200	36	425	0	0	7	56	0	56	34,465	80,268	1,965	2,478	4,442	8/10/2024	NA	TBD	11/4/2024
WILKES BARRE - MPO/VMF	WILKES BARRE PA SDC	NA	3,000	114	349	0	0	8	127	0	127	72,709	130,870	4,338	3,919	8,257	8/10/2024	NA	TBD	10/21/2024
YORK - EAST BRANCH DDC	YORK EAST PA SDC	NA	2000	110	401	8	11	14	43	57	100	66,605	145,740	7,971	5,182	13,153	8/10/2024	9/7/2024	TBD	11/14/2024

➔ Facility with no existing delivery

Everett WA SDC

Property Name	Zip Codes	Zip Code Count	Routes	Activation
★ EVERETT – P&DF/NORTH DDC (EXISTING)	98204 98208 98275	3	57	2/24/2024
BOTHEL – MILL CREEK (WAVE 2)	98012 98021	2	50	9/7/2024
LYNNWOOD – MAIN OFFICE/VMF (WAVE 2)	98036 98037 98087	3	59	9/7/2024

Totals: Spokes: 2 ZIP Codes: 8 Delivery Points: 146,841 Population: 339,541 Routes: 166

Thank You / Questions

